

Lafayette Street Extension Project

Construction Update

FEBRUARY 5, 2019



The third phase of the Lafayette Street Extension Project (Barbadoes Street to Ford Street) began construction in early spring 2018. It is expected to be completed in the fall of 2020. Here is the latest progress update.

What Was Just Done?

- Installation of new PA American water main between Ford Street and Walnut Street.
- Installation of new storm water facilities along the north side of Lafayette Street.
- Investigative excavations at each intersection for the determination of potential utility conflicts.
- Installed pavers at the Freight Station.

What's Next?

- Continue the new storm water system installation on the north side of Lafayette Street.
- Continue PA American Water main relocation along the north side of Lafayette Street.
- Relocation of the existing PECO Energy duct bank between Barbadoes Street and Mill Street.

Storm Water
Installation



Paver Installation
at Freight Station



Lafayette St. Looking
Toward Ford St.



Norristown
Transportation
Center New Island

