

Lafayette Street Extension Project

Construction Update

JULY 31, 2019



The third phase of the Lafayette Street Extension Project (Barbadoes Street to Ford Street) began construction in early spring 2018. It is expected to be completed in the fall of 2020. Here is the latest progress update.

What Was Just Done?

- New PA American water main tie-in at the intersections of Lafayette Street & Mill Street and Lafayette Street & Dekalb Street.
- Installation of new PA American water main residential services between Franklin Street and Dekalb Street.
- Installation of new signal mast arms at various intersections.
- PECO Electric has started the duct bank relocation between Barbadoes Street and Dekalb Street.

What's Next?

- Continue PA American Water main tie-in's at Mill Street, Walnut Street, and Ford Street allowing for removal of old water main.
- Complete storm sewer installation along the north side of Lafayette Street once the old water main is removed.
- Roadway construction to begin between Dekalb Street and Ford Street. This includes the grading of stone to prepare for asphalt, installation of curb, and grading for sidewalk.

Freight Station
Looking East



PECO Ductbank
Installation

Signal Mast Arm
Installation



Water Service
Installation