

Montgomery County – Bridge Construction Plans

Proposed Construction Schedule (2022 – 2023)

Bridge #	Township	Start / Update Note	Duration (Days)	Completion
6 – Mill Creek	Lower Merion	Pending Twp. Agreement being Finalized		
27 – Fetters Mill	Bryn Athyn	March, 2023 PennDOT revisiting plans causing delay	360	March, 2025
77 – Plymouth Rd.	Lower Gwynedd	April 4, 2022 PennDOT Route 202 Minor delay	180	October 5-2022
101 – Old Gravel Pk.	Lower Fredrick	October, 2022 Pedestrian Bridge	180	April , 2023
146 - Bergeys Mill	Lower Salford	September, 2022 DCNR Use Agreement Pending	360	Nov, 2023
162 – Stump Road	Montgomery	May 1, 2022	182	Nov. 15, 2022
163- Lutheran Rd.	New Hanover	May 5, 2022	210	Dec. 5, 2022
166 – Swamp Pike	New Hanover	April 11, 2022 Utility Relocation delays Project	180	Nov 15, 2022
177- Sterigere St.	Norristown	April 4, 2022	761	June 4, 2024
296 – Rostkowski Rd.	Upper Salford	March, 2022	210	Nov 15, 2022

Note: Start dates and end dates can be fluid due to weather delays, ROW Clearance, utility relocations, emergencies etc.